

Phone : EPABX 01462 228101-6
Toll Free : 1800 180 6003 / 6004
Fax : 01462 228117 / 228119
E-Mail : shreebwr@shreecementltd.com
Website : www.shreecementltd.com



SHREE CEMENT LTD.

Regd. Office & Works :

BANGUR NAGAR, POST BOX NO.33, BEAWAR 305 901, RAJASTHAN, INDIA



SCL/Env/S.K. Mine/2011-12/9138

Date: 01/06/2011

Dr. K.K. Garg (Director),
Ministry of Environment & Forest,
Regional Office (Central Region),
Kendriya Bhawan, 5th Floor, Sector 'H' Aliganj,
Lucknow (U.P.), Pin-226024

Sub: Six monthly Compliance of conditions of environmental clearance letter of Sheopura-Kesarpura Limestone Mines (Captive Mine of M/s Shree Cement Limited) located in village Sheopura and Kesarpura, Tehsil-Masuda, District Ajmer (Rajasthan)

Ref: - Environment Clearance letter No. J-11015/ 170/2004-IA-II (M) dated 31/3/2005.

Dear Sir,

In reference to the above subject matter and referred letter, we are submitting herewith the point wise compliance of conditions of above environmental clearance letter for the period from October, 2010 to March 2011.

This is for your kind information please.

Thanking you,

Yours faithfully,

For Shree Cement Limited

(Rakesh Bhargava)
Jt. Vice President (Environment)

- Cc to: -
1. The Director (Mining), Ministry of Environment and Forest, Paryavaran Bhawan, C.G.O.Complex, Lodhi Road, New Delhi-110003.
 2. The In-Charge (Zonal Office), Central Pollution Control Board (CPCB), 3rd Floor, Sahkar Bhawan, North T.T. Nagar, Bhopal-462003(M.P.)
 3. The Member Secretary, Rajasthan Pollution Control Board, 4, Institutional Area, Jhalana Doongri, JAIPUR-302004(Rajasthan).

office copy

**COMPLIANCE OF CONDITIONS OF ENVIRONMENT CLEARANCE LETTER NO. I-11015/170/2004-IA.II (M) DATED 31/3/2005 OF SHEOPURA-KESARPURA LIME STONE MINE OF
M/s SHREE CEMENT LIMITED, BEAWAR ,AJMER-RAJSTHAN
PERIOD OF COMPLIANCE LETTER: OCTOBER-2010 TO MARCH-2011**

S.No.	Conditions	Compliance Status
A.	Specific Conditions	
i	Top soil shall be stacked properly with proper slope at ear marked site(s) with adequate measures and should be used for greenbelt development.	There is no Top soil. Limestone is exposed on surface. However if interstitial clay is found, is used for plantation purpose.
ii	OB should be stacked at earmarked dumpsite only.	OB is being stacked at earmarked dump site only.
	Plantation should be taken up for soil stabilization along the slopes of the dump and reclaimed.	Plantation has not been done along slopes for soil stabilization in absence of soil. Dumps are made of lumps and boulder material free from soil are well stabilized.
	Sedimentation pits should be constructed at the corners of the garland drains. The surface run-off should be desilted through a series of check dams and drains before final disposal.	Waste dumps are on hill slopes and between valleys forming natural garland drains. Check dams have been constructed for desilting the surface run off. In absence of soil in waste dumps, the silting is negligible.
	OB should be stacked at earmarked site. Area 88 ha.	OB is being stacked at earmarked dump site only.
	Ultimate slope of the dump shall not exceed 28 deg.	The benching is being done in such a way that at the time of maturity of the waste dump the ultimate slope of dump will be around 28 degrees.
	Compliance stratus to be submitted to MOEF Delhi/Lucknow on yearly basis.	Compliance status is being regularly submitted six monthly basis.
iii	Catch drains and siltation ponds of appropriate size and check dams should be constructed to arrest silt and sediment flows from the mining operations.	Excavation due to mining operation is similar to an open pit surrounded by hanging wall, foot wall and working faces. There is no out flow from pit.
	Garland drain (size, gradient & length) shall be constructed for both mine pits and for waste dumps. Sump capacity should be designed keeping 50% safety margin over and above the peak sudden rainfall and maximum discharge in the area adjoining the mine site. Sump capacity should also provide adequate retention period to allow proper settling of silt material	Garland drain at waste dump is made. As mentioned above there is no out flow from the pit, hence it is not required. Bottom benches are acting as sump of quite high capacity adequate for peak sudden rain fall. Already 6 to 7 benches have been opened. All rain water collected in pits is used in mining activities & plant.
iv	Plantation and Green belt should also be raised all around ML area, OB site and road side etc covering total area of 158 ha by planting native plant species in consultation with local DFO/ Agriculture Department. At least 2000 plant species/ha should be planted.	Plantation has been done on stabilized OB dump, road sides and on other parts of non-mineralized ML area and it is in progress. 66911 trees have been planted in 49.6 hectare area.
v	Drills should be wet operated.	Wet drilling is being done.
vi	Controlled blasting should be practiced and only during day time. The mitigative measures for control of ground vibration to arrest the fly rocks and boulders should be implemented.	Control blasting is being done by using shock tube detonators. With this, there is reduction of noise, vibration and fly rock due to blasting.
vii	It should be insured that the higher benches of the excavated pit/voids covering an area of 160 ha and being converted into water reservoir are terraced to make the slope gentler and plantation done to stabilize the slopes. Peripheral fencing shall be done along the excavated area.	Higher benches constructed into water reservoir are terraced. Peripheral fencing has been done.

S.No.	Conditions	Compliance Status
viii	Measures for rain water harvesting and recharge of water table within the lease area shall be undertaken in consultation with the SGWB/Regional office of the CGWB.	5 numbers of check dams have been constructed to arrest rain water and recharge ground water table. Surface water flow near the pit has been diverted towards the pit and this accumulation recharges ground water table. The compliance report of the same along with photograph has been submitted vide dated 22/10/2005.
ix	Regular monitoring of ground water level and quality should be carried out by establishing a network of existing wells and constructing new peizometers at suitable locations in project area. The frequency of monitoring should be at least four times a year - pre-monsoon (April/May), monsoon (August), post-monsoon (November), and winter (January) seasons for groundwater level and in May for groundwater quality. Data generated from groundwater regime monitoring will be submitted to CGWB, Southern Office on an annual basis.	Water level and quality monitoring network has been established. Monitoring data for the year of 2010 have been submitted to the CGWB & MoEF vide our letter dated 5/1/2011.
x	A Final Mine Closure Plan along with details of Corpus Fund should be submitted to the Ministry of Environment & Forests 5 years in advance of final mine closure for approval.	Not applicable.
xi	Consent to Operate should be obtained from the SPCB before commencing production.	Consent to operate from RSPCB has been obtained.
xii	Digital processing of the entire lease area using remote sensing techniques should be done regularly once in three years for the monitoring land use pattern and report submitted to MOEF & its Regional Office at Lucknow.	Report on Digital processing of lease area using remote sensing technique has been submitted vide our letter no. SCL/SK Mine/2008-09/388 dated 15/3/2009.
xii	The Proponent shall earmark a separate fund of 1% of the total project cost subject to a minimum of Rs. 50,000/- for eco development measures including community welfare measures in the project area. The amount shall be deposited by the Company in a separate account within three months to be maintained by the Rajasthan State Pollution Control Board. The action plan in this regard shall be submitted to the SPCB, MOEF and its Regional Office at Lucknow within three months of issue of this letter. After approval of the action plan by the SPCB, the amount deposited shall be released in two installments to the project authorities based on progress of implementation. The SPCB shall ensure that implementation of the action plan for eco-development measures is completed within two years from date of its approval by SPCB. Further, the interest accrued during this period on the amount deposited by the proponent with the SPCB shall be ploughed back to the same eco-development fund.	Rs. 10.64 lacs was deposited in RSPCB Jaipur, copy of the same has already been submitted to MOEF vide our letter dated 16/6/2005 but the same amount has been returned by the RSPCB based on withdrawn of this condition by the ministry.

B.	General Conditions	
S.No.	Conditions	Status
i	No change in mining technology and scope of working should be made without prior approval of the Ministry of Environment & Forests	No change in mining technology till now, Prior approval will be taken for any change.
ii	No change in the calendar plan including excavation, quantum of limestone, waste/OB dumps should be made.	No change in calendar plan.
iii	Data on ambient air quality (RPM and SPM) should be regularly submitted once in a year to the Ministry and its Regional office, Lucknow and the Rajasthan State Pollution Control Board / CPCB once in a six month.	Monitoring of ambient air quality is being carried out regularly and monitored data is being submitted to SPCB on quarterly basis while half yearly to the MoEF & CPCB. Monitored data from October 2010 to March 2011 is enclosed as annexure-1
iv	Fugitive dust emissions from all sources should be controlled regularly. Water spray arrangement on haul roads, wagon loading, dump trucks (loading & unloading) should be provided and properly maintained.	Fugitive dust emissions from all sources are controlled regularly. Water spray arrangement on haul roads and unloading is provided and properly maintained.
v	Adequate measures should be taken for control of noise levels in the work environment.	Adequate measures (like regular maintenance of mining equipments, green belt development and use of personnel protective equipments) are being taken for control of noise levels in the work environment.
vi	Industrial waste water, if any should be properly collected, treated so as to conform to the standards prescribed under GSR 422 (E) dated 19th May 1993 and 31st December 1993 or as amended from time to time.	Waste water generated from the office toilets is discharged into soak pit via septic tank. Waste water generated from workshop has some traces of oil and grease is separated by passing the water through up flow filter and treated water is being used for dust suppression.
vii	Occupational health surveillance programme of the workers should be undertaken periodically to observe any contraction due to exposure to dust and take corrective measures, if needed.	Occupational health surveillance programme of all the employees including the workers is being taken periodically.
viii	The funds earmarked for environmental protection measures should be kept in separate account and not diverted for any other purpose. Year-wise expenditure should be reported to this Ministry's Regional office, Lucknow.	Yearly expenditure on EMP is being submitted to the Officials of Regional Office regularly. Expenditure incurred during the year of 2010-11 was Rs. 44.7 Lacs. Detail Enclosed as annexure:-1
ix	The Regional Office (CZ) of this Ministry located at Lucknow shall monitor compliance of the stipulated environmental conditions. The project authorities should extend full cooperation to the officer(s) of the Regional Office by furnishing the requisite data/information/monitoring reports.	We extend our fullest co-operation to the Officers of the Regional Office and furnished all requisite data time to time and shall extend full co-operation in future also.
x	A copy of the clearance letter will be marked to concerned Panchayat/local NGO, if any, from whom any suggestion/representation has been received while processing the proposal.	Copy of the consent letter has been handed over to SURPANCH Lulwa and Jhak and the same has been informed to the Ministry vide letter dated 4/7/2005.
xi	The project authorities should advertise at least in two local newspapers widely circulated around the project, one of which shall be in the vernacular language of the locality concerned within 7 days of issuance of the clearance letter informing that the project has been accorded environmental clearance and a copy of the clearance letter is available with the State Pollution Control Board and may also be seen at web site of the Ministry of Environment and forests at http://envfor.nic.in	Advertised in RAJASTHAN PATRIKA and DAINIK BHASKAR on 07-04-2005 and a copy of the same has been sent to Ministry vide our letter dated 11/4/2005.

**M/s SHREE CEMENT LIMITED,
BEAWAR, AJMER-RAJSTHAN**

SHEOPURA-KESARPURA LIME STONE MINE

1. Ambient Air Quality Monitoring Data :-

(Period: October 2010 to March 2011) :- (All values in $\mu\text{g}/\text{m}^3$)

Location Month	Frequency	Mines Office				Near Mines Crusher				Mines phase			
		PM 2.5 ($\mu\text{g}/\text{M}3$)	PM 10 ($\mu\text{g}/\text{M}3$)	SO2 ($\mu\text{g}/\text{M}3$)	Nox ($\mu\text{g}/\text{M}3$)	PM 2.5 ($\mu\text{g}/\text{M}3$)	PM 10 ($\mu\text{g}/\text{M}3$)	SO2 ($\mu\text{g}/\text{M}3$)	Nox ($\mu\text{g}/\text{M}3$)	PM 2.5 ($\mu\text{g}/\text{M}3$)	PM 10 ($\mu\text{g}/\text{M}3$)	SO2 ($\mu\text{g}/\text{M}3$)	Nox ($\mu\text{g}/\text{M}3$)
Oct-10	I ST Half	39	-	7	11	37	-	9	11	42	-	8	12
	II ND Half	35	-	8	12	42	-	8	13	38	-	9	11
Nov-10	I ST Half	33	-	7	11	39	-	9	10	35	-	8	12
	II ND Half	37	-	6	12	41	-	8	11	35	-	8	11
Dec-10	I ST Half	29	62	7	11	45	81	9	12	35	67	6	11
	II ND Half	33	67	8	11	38	75	7	11	39	66	8	10
Jan-11	I ST Half	36	68	8	12	37	85	8	13	37	64	9	11
	II ND Half	31	63	8	11	40	76	9	11	31	61	9	10
Feb-11	I ST Half	25	55	7	10	32	70	7	11	30	58	8	12
	II ND Half	28	60	7	11	37	78	8	10	32	65	8	11
Mar-11	I ST Half	26	58	6	10	35	65	9	12	29	57	9	12
	II ND Half	25	56	7	11	33	67	8	13	34	62	6	10

2. Expenditure incurred on Environment Management during the year of 2010-11 :-

Sr. No.	Head	Amount (Lac Rupees)
1	Plantation	26.50
2	Water Spray	16.41
3	Environmental Monitoring	1.78
	Total	44.7